

Bilance zemních prací:

SO-01 Chodníkové těleso a SO-02 Opěrné zdi

číslo řezu	staničení	vzdálenost	výkopy			násypy			svahování výkopů			svahování násypů			úprava pláně		
			m2	φ	celkem	m2	φ	celkem	m	φ	celkem	m	φ	celkem	m	φ	celkem
1	0,000		0,50			0,10			0,00			0,40			2,00		
2	12,130	12,130	0,70	0,600	7,278	0,02	0,060	0,728	0,00	0,00	0,000	0,20	0,300	3,639	2,00	2,000	24,260
3	23,300	11,170	0,60	0,650	7,261	0,10	0,060	0,670	0,25	0,25	2,793	0,100	1,117		2,000		22,340
4	45,500	22,200	0,50	0,550	12,210	0,05	0,075	1,665	0,25	0,25	5,550	0,450	9,990		2,000		44,400
5	66,840	21,340	0,80	0,650	13,871	0,95	0,500	10,670	0,00	0,00	0,000	2,200	46,948		2,075		44,281
6	84,400	17,560	5,00	2,900	50,924	3,30	2,125	37,315	0,00	0,00	0,000	3,50	3,300	57,948	2,15	2,575	45,217
7	106,490	22,090	4,40	4,700	103,823	3,10	3,200	70,688	0,00	0,00	0,000	3,10	2,700	59,643	3,00	3,000	66,270
8	124,460	17,970	3,90	4,150	74,576	3,20	3,150	56,606	0,00	0,00	0,000	2,30	2,650	47,621	3,00	3,000	53,910
9	152,850	28,390	7,90	5,900	167,501	4,90	4,050	114,980	0,00	0,00	0,000	3,00	3,250	92,268	3,00	3,000	85,170
10	164,050	11,200	8,40	8,150	91,280	4,70	4,800	53,760	0,00	0,00	0,000	3,50	3,400	38,080	3,00	3,000	33,600
11	182,880	18,830	6,30	7,350	138,401	4,20	4,450	83,793	0,00	0,00	0,000	3,30	3,100	58,373	3,00	3,000	56,490
12	202,600	19,720	4,50	5,400	106,488	2,60	3,400	67,048	0,00	0,00	0,000	2,90	2,750	54,230	3,00	3,000	59,160
13	225,380	22,780	1,20	2,850	64,923	0,60	1,600	36,448	0,00	0,00	0,000	2,60	2,000	45,560	3,00	2,600	59,228
14	245,330	19,950	1,10	1,150	22,943	0,70	0,650	12,968	0,00	0,00	0,000	1,40	1,400	27,930	2,20	2,200	43,890
15	266,000	20,670	1,00	1,050	21,704	0,50	0,600	12,402	0,00	0,00	0,000	1,40	1,000	20,670	2,20	2,200	45,474
16	272,000	0,000	1,20	1,100	0,000	0,80	0,650	0,000	0,55	0,55	0,000	0,60	0,300	0,000	2,20	2,200	0,000
17	291,300	19,300	1,30	1,250	24,125	0,50	0,650	12,545	1,10	1,20	23,160	0,80	0,400	7,720	2,20	2,200	42,460
18	307,180	15,880	1,10	1,200	19,056	0,40	0,450	7,146	0,65	0,65	10,322	0,60	0,700	11,116	2,20	2,200	34,936
19	320,040	12,860	1,10	1,100	14,146	0,30	0,350	4,501	0,00	0,00	0,000	0,60	0,600	7,716	2,20	2,200	28,292
20	339,740	19,700	1,10	1,100	21,670	0,30	0,300	5,910	0,00	0,00	0,000	0,60	0,700	13,790	2,20	2,200	43,340
21	352,020	12,280	1,10	1,100	13,508	0,40	0,350	4,298	0,35	0,35	4,298	0,80	0,800	9,824	2,20	2,200	27,016
22	374,850	22,830	0,90	1,000	22,830	0,40	0,400	9,132	0,70	1,10	25,113	0,80	0,800	18,264	2,20	2,200	50,226
23	394,500	19,650	1,00	0,950	18,668	0,40	0,400	7,860	1,50	1,05	20,633	0,80	0,800	15,720	2,20	2,200	43,230
24	424,060	29,560	1,00	1,000	29,560	0,40	0,400	11,824	0,60	0,75	22,170	0,80	0,800	23,648	2,20	2,200	65,032
25	446,600	22,540	1,10	1,050	23,667	0,30	0,350	7,889	0,90	0,45	10,143	0,60	0,700	15,778	2,20	2,200	49,588
26	470,080	23,480	1,00	1,050	24,654	0,20	0,250	5,870	0,00	0,00	0,000	0,30	0,450	10,566	2,20	2,200	51,656
27	506,940	36,860	0,70	0,850	31,331	1,10	0,650	23,959	0,40	0,40	14,744	0,80	0,550	20,273	2,20	2,200	81,092
28	535,150	28,210	0,90	0,800	22,568	0,40	0,750	21,158	0,80	0,40	11,284	0,60	0,700	19,747	2,20	2,200	62,062
29	567,650	32,500	0,30	0,600	19,500	0,40	0,400	13,000	0,00	0,00	0,000	1,10	0,850	27,625	2,00	2,100	68,250
30	592,400	24,750	0,40	0,350	8,663	0,20	0,300	7,425	0,00	0,00	0,000	0,30	0,700	17,325	2,00	2,000	49,500
			1177,13 m3			702,26 m3			150,21 m2			783,13 m2			1380,37 m2		